

**To:** Transportation Committee  
**From:** Sotoria Montanari, Program Manager  
**c:** Rob Aloise, Director of Planning  
Cara Radzins, Transportation Deputy  
**Date:** October 18, 2022  
**Subject:** LOTCIP Quarterly Reporting (Quarter 1) Memo

A Transportation Committee meeting will be held on October 24 at 12 noon. At the meeting, staff will present the following LOTCIP Quarterly Reporting for Quarter 1 of FY2023.

1. **Quarter 1 FY2023 – Program Progress** - The attached tables titled *LOTCIP Regional Quarterly Status Report* and *LOTCIP Program and Financial Summary (September)* provide current program information and project tracking. Highlights for Quarter 1 are summarized below:
  - CTDOT issued six (6) Authorization to Award Letters totaling **\$15,202,566** for Newington Robbins/Maple Complete Streets, New Britain Downtown 8, Bloomfield/Simsbury Route 189 Multi-Use Trail, Wethersfield Wolcott Hill and Franklin, Simsbury Hopmeadow Sidewalks and Farmington Brickyard Road Phase 2
  - To date, the total amount of project awards in FY2022 is **\$15,202,566**
  - **Six (6)** projects received Authorization to Advertise Letters in the amount of **\$11,697,000** (West Hartford Trout Brook Multi-Use Trail, Windsor International Drive Reconstruction, East Hartford Brewer St III, Southington Marion Avenue Bridge, Berlin Various Roadways and Farmington State Route 531/Colt Hwy Roundabout)
  - CRCOG received **three (3)** Quarter 4 design submissions
  - CRCOG anticipates receipt of **seventeen (17)** design submissions in Quarter 1 of FY2023, consisting of six (6) preliminary design submissions, six (6) 90% design submissions and five (5) final design submissions
  - **Fifty-five (55)** Projects have been awarded or completed since program inception
  - **Three (3)** project applications were submitted to CTDOT
2. **Projects Requiring Reporting this Quarter** - Municipal representatives for the following projects will be asked to provide schedule updates at the meeting:

<b>Project</b>	<b>Town/City</b>	<b>Milestone</b>
Wall Street/Main Street	Hebron	Q1 final design submission rescheduled from to 8/15/2022 to 11/1/2022
Furnace Avenue	Stafford	Q1 final design submission rescheduled from 8/1/2022 to 12/1/2022
Whiting Street	Plainville	Q1 preliminary design submission rescheduled from 9/1/2022 to 12/1/2022

**LOCAL TRANSPORTATION CAPITAL IMPROVEMENT PROGRAM**

**REGIONAL QUARTERLY STATUS REPORT**

**REGION:** CRCOG

**AS OF:** September 30, 2022

\* Includes contract items, contingency, and incidentals.

Note: Quarterly Status Reports should be completed as of September 30, December 31, March 31, and June 30th.

**PROJECTS RECEIVING AUTHORIZATION TO AWARD/AUTHORIZATION TO PROCEED:**

LOTICIP #	TOWN	ROUTE/ROAD	LOTICIP AWARD (Based on Low Bid)	FINAL COMMITMENT TO FUND VALUE	PROJECT AWARD DATE	ESTIMATED COMPLETION DATE	PROJECT EXPENDITURES TO DATE*	ACTUAL COMPLETION DATE
L164-0001	Windsor	Kennedy Road	\$777,441	\$789,000	10/13/2014	11/7/2015	\$694,305	11/7/2015
L088-0001	New Britain	Allen Street	\$1,600,000	\$1,600,000	5/21/2015	11/17/2015	\$1,828,613	11/17/2015
L048-0001	Enfield	Freshwater Boulevard	\$1,054,287	\$1,146,000	8/30/2016	11/14/2016	\$701,304	11/14/2016
L076-0001	Manchester	Hillstown Road and Spencer Street	\$2,123,471	\$2,263,000	6/15/2016	7/30/2017	\$2,009,507	6/13/2017
L118-0001	Rocky Hill	Old Forge Road	\$779,174	\$1,015,200	3/20/2017	7/7/2017	\$690,339	9/18/2017
L032-0001	Coventry	Lake Street / Cross Street	\$1,069,280	\$1,518,000	4/27/2017	10/31/2017	\$992,267	10/31/2017
L164-0003	Windsor	Kennedy Road 2016	\$722,709	\$867,600	8/9/2017	11/30/2017	\$682,000	12/7/2017
L132-0001	South Windsor	Avery Street Reconstruction (2)	\$1,715,795	\$2,126,400	5/11/2017	11/30/2017	\$1,554,109	4/30/2018
L051-0001	Farmington	South Road	\$1,972,713	\$2,476,800	6/9/2016	6/30/2018	\$1,726,538	6/30/2018
L164-0002	Windsor	Prospect Hill Road	\$1,581,885	\$1,983,600	4/24/2017	6/30/2018	\$1,593,800	7/10/2018
L139-0001	Suffield	Thrall Avenue	\$1,340,864	\$1,395,600	8/1/2017	12/15/2017	\$1,202,749	9/19/2018
L109-0001	Plainville	Cooke Street	\$1,368,290	\$1,365,360	9/21/2015	7/15/2016	\$1,275,100	11/5/2018
L076-0003	Manchester	Tolland Turnpike	\$860,208	\$998,400	5/2/2018	10/19/2018	\$674,838	11/15/2018
L053-0001	Glastonbury	Hebron Avenue	\$1,276,805	\$1,111,200	3/7/2018	11/21/2018	\$863,313	11/21/2018
L076-0002	Manchester	North Main Street	\$1,790,730	\$2,014,400	12/20/2017	10/19/2018	\$1,717,466	12/1/2018
L078-0001	Marlborough	South Main Street	\$1,317,139	\$1,317,139	9/1/2017	6/15/2018	\$1,173,125	4/22/2019
L164-0004	Windsor	Day Hill Road	\$1,622,439	\$1,830,000	6/22/2018	11/28/2018	\$1,559,471	N/A
L109-0002	Plainville	Northwest Drive	\$928,045	\$965,400	4/9/2018	5/31/2019	\$850,401	12/10/2019
L055-0001	Granby	Route 10 / 202 Sidewalks	\$500,710	\$510,700	3/26/2018	12/23/2019	\$474,479	12/23/2019
L011-0001	Bloomfield	Granby Street	\$1,292,000	\$1,292,000	6/11/2018	7/10/2019	\$1,292,000	12/31/2019
L132-0002	South Windsor	Buckland Road	\$1,250,200	\$1,280,200	7/26/2018	4/30/2020	\$1,250,200	4/30/2019
L132-0003	South Windsor	Avery Street Reconstruction (3)	\$1,352,558	\$2,259,400	7/26/2018	5/31/2019	\$1,125,670	5/31/2019
L077-0001	Mansfield	Eastwood Road	\$371,324	\$387,600	9/26/2018	4/30/2019	\$278,935	10/21/2020
L131-0001	Southington	Jude Lane	\$676,692	\$591,200	2/6/2019	11/30/2019	\$481,691	10/20/2020
L165-0001	Windsor Locks	Route 75	\$1,022,400	\$1,022,400	5/10/2019	6/1/2021	\$1,018,832	5/1/2021
L066-0001	Hebron	Church Street (Route 85)	\$930,914	\$880,400	7/15/2019	10/1/2020	\$875,366	10/1/2020

L051-0002	Farmington	Brickyard Road	\$1,020,000	\$1,020,000	7/15/2019	11/25/2019	\$622,500	11/25/2019
L118-0002	Rocky Hill	Dividend Road	\$838,733	\$1,152,000	7/11/2019	4/30/2021	\$781,424	9/23/2021
L047-0001	Ellington	Middle Butcher Road	\$756,914	\$799,200	6/7/2019	10/1/2019	\$727,003	11/1/2019
L088-0002	New Britain	East Main at Myrtle Streets	\$3,671,767	\$3,416,400	10/10/2019	6/30/2021	\$3,067,300	7/13/2021
L076-0004	Manchester	Adams Street	\$1,290,113	\$1,539,600	11/5/2019	7/1/2020	\$1,121,387	9/11/2020
L142-0001	Tolland	Old Cathole Road	\$1,284,565	\$2,108,600	10/25/2019	11/20/2020	\$1,292,088	9/30/2020
L053-0002	Glastonbury	House Street to Western Boulevard	\$1,228,030	\$782,400	11/20/2019	10/31/2020	\$1,100,132	11/6/2020
L053-0003	Glastonbury	Glastonbury Boulevard	\$2,187,819	\$1,966,800	5/15/2020	5/15/2021	\$1,987,777	N/A
L164-0005	Windsor	Deerfield	\$1,047,329	\$936,000	4/7/2020	9/30/2021	\$945,852	9/30/2021
L032-0002	Coventry	Folly Lane Bridge Replacement	\$1,277,712	\$1,132,800	7/9/2020	5/1/2021	\$1,121,606	4/30/2021
L164-0006	Windsor	Archer Road	\$1,289,762	\$1,190,820	8/28/2020	8/1/2021	\$1,090,374	8/1/2021
L159-0001	Wethersfield	Highland	\$875,346	\$987,600	9/25/2020	7/13/2021	\$878,790	8/30/2021
L076-0005	Manchester	Tolland Turnpike	\$613,893	\$976,000	11/13/2020	4/29/2023	\$434,062	N/A
L078-0002	Marlborough	South Main Street - Phase 2	\$941,059	\$1,000,800	8/25/2020	5/15/2021	\$941,059	6/19/2021
L109-0003	Plainville	Town Line Road	\$1,043,400	\$1,562,400	8/25/2021	10/1/2022	\$762,054	N/A
L132-0004	South Windsor	Avery Street Phase 5	\$932,934	\$1,020,000	6/5/2021	11/24/2021	\$932,934	11/24/2021
L134-0002	Stafford	Leonard Road	\$3,799,468	\$2,417,000	10/7/2021	12/31/2022	\$1,404,823	N/A
L032-0003	Coventry	Swamp Road	\$1,761,619	\$2,173,400	10/19/2021	9/27/2022	\$791,797	N/A
L139-0002	Suffield	Rte 168 Mountain Road	\$935,979	\$745,600	12/17/2021	12/22/2022	\$844,707	9/12/2022
L165-0002	Windsor Locks	Downtown Complete Streets Phase 2	\$2,567,600	\$2,567,600	11/21/2021	8/1/2024	\$0	N/A
L063-0001	Hartford	Main St/Boce Barlow	\$2,827,848	\$1,938,000	3/25/2022	N/A	\$0	N/A
L146-0002	Vernon	Dart Hill Bridge	\$2,509,200	\$2,509,200	1/25/2022	N/A	\$0	N/A
L032-0004	Coventry	South Street Phase 1	\$1,937,750	\$1,569,600	5/27/2022	11/1/2022	\$630,956	N/A
L093-0001	Newington	Robbins Ave/Maple Ave	\$3,339,445	\$2,676,000	7/11/2022	6/5/2019	\$0	N/A
L128-0001	Simsbury/Blmfld	Route 189	\$2,274,200	\$2,269,400	7/26/2022	10/4/2017	\$0	N/A
L088-0003	New Britain	Downtown 8	\$3,473,195	\$2,976,000	7/25/2022	6/22/2020	\$0	N/A
L159-0002	Wethersfield	Wolcott Franklin	\$3,798,220	\$3,364,800	9/2/2022	10/8/2019	\$0	N/A
L128-0002	Simsbury	Hopmeadow/State Route 10/202	\$1,463,739	\$1,255,579	9/8/2022	4/15/2021	\$0	N/A
L051-0005	Farmington	Brickyard Road Phase 2	\$853,757	\$1,166,400	9/13/2022	9/13/2021	\$0	N/A
Totals			\$83,139,469.35	\$84,226,998				

PROJECTS RECEIVING COMMITMENT LETTER TO FUND:

LOTICIP #	TOWN	ROUTE/ROAD	PROJECT DESCRIPTION	CURRENT COMMITMENT TO FUND VALUE	COMMITMENT TO FUND DATE	ESTIMATED PD SUBMISSION DATE	ESTIMATED 90% DESIGN SUBMISSION DATE	ESTIMATED FINAL DESIGN SUBMISSION DATE
L155-0001	West Hartford	Trout Brook Trail - Phase 6	Multi-Use Trail	\$883,000.00	2/2/2015	4/30/2016	2/7/2017	10/4/2021
L042-0001	East Hartford	Brewer Street - Phase 3	Reconstruction	\$1,695,903.00	11/4/2015	2/8/2019	6/23/2020	12/1/2021
L131-0003	Southington	Marion Avenue	Bridge Rehabilitation	\$1,240,200.00	11/20/2018	10/10/2019	12/30/2019	12/8/2021
L164-0007	Windsor	International Drive (N)	Reconstruction	\$2,025,600.00	5/12/2021	6/29/2021	12/9/2021	3/2/2022
L131-0002	Southington	Plantsville Intersection Improvmnts	Intersection Improvement	\$2,497,200.00	07/10/2018	1/28/2019	12/15/2019	4/30/2022
L007-0002	Berlin	Various Roadway Improvements	Reconstruction	\$3,900,000.00	10/17/2019	7/22/2021	10/13/2021	4/30/2022
L063-0002	Hartford	Traffic Signal Improvements	Intersection Improvement	\$1,872,319.00	9/4/2020	N/A	N/A	4/1/2022
L051-0004	Farmington	Colt Highway	Roundabout Installation	\$2,272,000.00	11/9/2020	1/16/2021	12/1/2021	4/1/2022
L078-0004	Marlborough	North Main Street	Stand-Alone Sidewalk	\$739,200.00	2/6/2021	11/15/2021	3/15/2022	7/16/2022
L066-0002	Hebron	Wall Street/Main Street	Intersection Improvement	\$919,000.00	9/30/2019	7/1/2020	7/1/2021	8/15/2022
L134-0001	Stafford	Furnace Avenue	Reconstruction	\$3,239,200.00	6/20/2018	12/6/2019	9/23/2020	8/1/2022
L004-0001	Avon	Avon Old Farms Road	Reconstruction	\$5,110,076.00	1/10/2020	7/30/2021	6/9/2022	10/1/2022
L155-0003	West Hartford	Fern Street Bridge Replacement	Bridge Replacement	\$3,000,000.00	09/17/2018	9/30/2019	7/10/2020	11/1/2022
L155-0002	West Hartford	Mountain Road	Intersection Improvement	\$1,552,400.00	1/20/2017	3/31/2018	2/21/2021	11/15/2022
L118-0003	Rocky Hill	Elm Street	Stand-Alone Sidewalk	\$594,800.00	12/21/2020	11/1/2021	7/31/2022	1/1/2023
L053-0005	Glastonbury	Corporate Gateway	Pedestrian Improvements	\$1,013,800.00	8/26/2021	N/A	9/1/2022	1/31/2023
L011-0001	Bloomfield	Blue Hills Avenue	Complete Streets	\$939,600.00	8/5/2020	4/30/2021	9/30/2022	1/1/2023
L076-0006	Manchester	Bidwell	Multi-Use Trail	\$834,600.00	6/24/2020	4/16/2021	10/31/2022	1/11/2023
L042-0002	East Hartford	Brewer Street (Phase 4)	Reconstruction	\$3,118,000.00	12/1/2020	6/1/2022	12/1/2022	2/28/2023
L047-0002	Ellington	West Road (Route 83)	Stand-Alone Sidewalk	\$2,757,000.00	5/28/2021	7/29/2021	12/1/2022	6/1/2023
L007-0001	Berlin	Kensington Bridge	Bridge Replacement	\$1,959,000.00	11/23/2020	1/15/2022	12/1/2022	2/1/2023
L053-0004	Glastonbury	Main Street	Reconstruction	\$2,076,000.00	7/14/2021	N/A	10/1/2022	1/31/2023

L048-0002	Enfield	Route 5, 514 Phase 1 Bike	Multi-Use Trail	\$924,800.00	12/11/2019	4/1/2022	12/1/2022	3/1/2023	
L155-0004	West Hartford	New Park Ave	Complete Streets	\$1,706,800.00	8/10/2020	3/25/2022	1/6/2023	3/31/2023	
L165-0002	Windsor Locks	Downtown Complete Streets	Intersection Improvement	\$5,300,000.00	06/25/2018	3/7/2019	1/1/2023	3/30/2023	
L066-0003	Hebron	Martin Road	Roadway Improvements	\$2,984,400.00	8/22/2021	11/30/2022	1/1/2023	3/1/2023	
L048-0003	Enfield	Town Farm Road	Multi-Use Trail	\$827,200.00	2/8/2022	10/26/2022	1/1/2023	3/16/2023	
L109-0004	Plainville	Whiting Street	Reconstruction	\$2,813,400.00	4/13/2022	9/1/2022	1/1/2023	3/1/2023	
L004-0002	Avon	Old Farms:East-West Section	Roadway Improvements	\$3,600,000.00	11/3/2021	10/30/2022	4/30/2023	6/30/2023	
L132-0005	South Windsor	Ayers, Nevers, Foster, Buckland	Stand-Alone Sidewalk	\$675,600.00	3/7/2022	12/16/2022	3/17/2023	5/12/2023	
L088-0004	New Britain	John Downey Drive	Safety Improvements	\$3,249,600.00	12/20/2021	11/1/2022	4/1/2023	6/1/2023	
L032-0005	Coventry	Swamp Road South Street	Roadway Improvements	\$2,936,295.00	3/3/2022	3/1/2023	7/1/2023	12/1/2023	
L160-0001	Willington	River Road (State Route 32)	Stand-Alone Sidewalk	\$1,102,800.00	12/20/2021	N/A	N/A	N/A	
L063-0003	Hartford	Various Intersections	Signal Upgrades/Road Diet	\$3,768,000.00	3/28/2022	N/A	N/A	N/A	
L077-0002	Mansfield	Maple Roadway	Complete Streets	\$2,927,200.00	6/20/2022	9/1/2023	3/1/2024	5/1/2024	
						Completed			
						Anticipated Next Quarter			
						Red Text - Submission scheduled but not received during quarter			

<b>FY2018 Total Awarded</b>	<b>\$ 11,651,650</b>
<b>FY2019 Total Awarded</b>	<b>\$ 5,506,470</b>
<b>FY 2020 Total Awarded</b>	<b>\$ 13,333,794</b>
<b>FY 2021 Total Awarded</b>	<b>\$ 5,930,707</b>
<b>FY 2022 Total Awarded</b>	<b>\$ 17,382,865</b>

**CRCOG LOTCIP Program and Financial Summary (September 30, 2022)**

**FY23 Projects Authorization to Award (Quarter 1)**

	<b>LOTCIP #</b>	<b>Town</b>	<b>Route / Road</b>	<b>Cmmt to Fund</b>	<b>Authorization to Award</b>	<b>Amount</b>	<b>Total</b>
Q1 (Awarded)	L088-0003	New Britain	Downtown 8	6/22/2020	July 25, 2022	\$ 3,473,195	\$ 15,202,566
	L128-0001	Blmfd/ Simsbury	Route 189 Multi-Use Trail	10/4/2017	July 26, 2022	\$ 2,274,200	
	L093-0001	Newington	Robbins Ave/Maple Hill Complete Streets	6/5/2019	July 11, 2022	\$ 3,339,445	
	L128-0002	Simsbury	Hopmeadow Sidewalks	4/15/2021	September 8, 2022	\$ 1,463,739	
	L051-0005	Farmington	Brickyard Phase 2	9/13/2021	September 12, 2022	\$ 853,767	
	L159-0002	Wethersfield	Wolcott and Franklin Reconstruction	10/8/2019	September 2, 2022	\$ 3,798,220	

**FY23 Projects Authorization to Award (Quarter 2) (projected)**

	<b>LOTCIP #</b>	<b>Town</b>	<b>Route / Road</b>	<b>Cmmt to Fund</b>	<b>Authorization to Adv</b>	<b>Amount</b>	<b>Total</b>
Q2 (Projected)	L042-0001	East Hartford	Brewer Street (Phase III) (CTDOT)	11/4/2015	January 14, 2022	\$ 1,645,000	\$ 11,965,600
	L164-0007	Windsor	International Drive (north) Reconstruction	5/12/2021	May 3, 2022	\$ 2,025,600	
	L155-0001	West Hartford	Trout Brook Trail	2/2/2015	April 29, 2022	\$ 883,000	
	L131-0003	Southington	Marion Avenue Bridge	11/20/2018	August 2022	\$ 1,240,000	
	L007-0002	Berlin	Various Roadway Improvements	10/17/2019	July 2022	\$ 3,900,000	
	L051-0004	Farmington	State Route 531/Colt Hwy Roundabout	11/9/2020	July 2022	\$ 2,272,000	

**FY23 Projects Authorization to Award (Quarter 3) (projected)**

	<b>LOTCIP #</b>	<b>Town</b>	<b>Route / Road</b>	<b>Cmmt to Fund</b>	<b>Estimated Final Design</b>	<b>Amount</b>	<b>Total</b>
Q3 (Projected)	L131-0002	Southington	Plantsville Intersection Improvmnts	7/10/2018	June 2022	\$ 3,000,000	\$ 5,611,519
	L063-0002	Hartford	Traffic Signal Improvements	9/4/2020	June 2022	\$ 1,872,319	
	L078-0004	Marlborough	North Main Street Sidewalks Phase 3	2/6/2021	September 2022	\$ 739,200	

**FY23 Projects Authorization to Award (Quarter 4) (projected)**

	<b>LOTCIP #</b>	<b>Town</b>	<b>Route / Road</b>	<b>Cmmt to Fund</b>	<b>Estimated Final Design</b>	<b>Amount</b>	<b>Total</b>
Q4 (Projected)	L004-0001	Avon	Old Farms Road	1/10/2020	October 2022	\$ 5,110,076	\$ 9,896,276
	L155-0003	West Hartford	Fern Street Bridge	9/17/2018	November 2022	\$ 3,000,000	
	L076-0006	Manchester	Bidwell Street-Hartford Road Trail	6/24/2020	November 2022	\$ 867,200	
	L066-0002	Hebron	Wall/Main Streets Intersection	9/30/2019	November 2022	\$ 919,000	

Projects (Commitment to Fund Received)						
LOTICIP #	Town	Route / Road	Cmmt to Fund	Estimated Final Design	Amount	Total
L155-0002	West Hartford	Albany Ave. at Mountain Rd.	9/18/2017	December 2022	\$ 1,849,200	\$ 50,476,095
L134-0001	Stafford	Furnace Avenue Reconstruction	6/20/2018	December 2022	\$ 3,239,200	
L066-0003	Hebron	Martin Road Reconstruction	8/31/2021	December 2022	\$ 2,995,400	
L118-0003	Rocky Hill	Elm Street Sidewalks	12/21/2020	December 2022	\$ 594,800	
L053-0004	Glastonbury	Main Street Improvements	7/14/2021	January 2023	\$ 2,076,600	
L053-0005	Glastonbury	Gateway Corporate Park Ped Improvements	8/26/2021	January 2023	\$ 1,013,800	
L011-0002	Bloomfield	Blue Hills Avenue Complete Streets	1/2/2020	January 2023	\$ 939,600	
L042-0002	East Hartford	Brewer Street Phase IV Reconstruction	12/1/2020	February 2023	\$ 3,118,000	
L007-0001	Berlin	Kensington Bridge	11/23/2020	February 2023	\$ 2,060,800	
L165-0002	Windsor Locks	Downtown Improvemnts Phase 1	6/25/2018	March 2023	\$ 5,300,000	
L048-0002	Enfield	Rt 5, Rt 514, Phase 1 Bike Path	12/11/2019	March 2023	\$ 924,800	
L048-0003	Enfield	Town Farm Road	2/8/2022	March 2023	\$ 827,200	
L109-0005	Plainville	Whiting Street Reconstruction	4/13/2022	March 2023	\$ 2,813,400	
L132-0005	South Windsor	Ayers, Nevers, Foster, Buckland Sidewalk Connectivity	3/7/2022	May 2023	\$ 675,600	
L160-0001	Willington	River Road (State Route 32) Sidewalk	12/20/2021	May 2023	\$ 1,102,800	
L155-0004	West Hartford	New Park Avenue Complete Streets	8/10/2020	July 2023	\$ 1,706,800	
L047-0002	Ellington	Route 83 Sidewalk Installation	5/28/2021	June 2023	\$ 2,757,000	
L088-0004	New Britain	John Downey Drive Safety Improvments	12/20/2021	June 2023	\$ 3,249,600	
L032-0005	Coventry	Swamp Road and South Street Improvements	3/3/2022	December 2023	\$ 2,936,295	
L063-0003	Hartford	Traffic Signal Upgrades, Road Diet, Timing Optimization	3/28/2022	December 2023	\$ 3,768,000	
L004-0002	Avon	Old Farms Road Improvments: East-West Section	11/3/2021	February 2024	\$ 3,600,000	
L077-0002	Mansfield	Maple Rd Roadway & Complete St	6/20/2022	May 2024	\$ 2,927,200	

<b>Projects (Application Transmitted to CTDOT - no Commitment to Fund, under CTDOT review)</b>							
<b>Status</b>	<b>Town</b>	<b>From</b>	<b>Subject</b>	<b>Submitted to CTDOT</b>	<b>Cost Estimate</b>	<b>Total</b>	
Town	Vernon	Various Sidewalk Project		November 2016	\$ 925,000	\$ 12,340,800	
CTDOT	Somers	Maple Street Bridge		March 2019	\$ 2,079,000		
Town	Vernon	Rockville Center Complete Streets/Multi-use		September 2019	\$ 696,400		
L159-0003	Wethersfield	Heritage Way Trail - Great Meadow Road (Phase 1)		October 2021	\$ 858,000		
L077-0003	Mansfield	Maple Road Complete Streets Phase 2		September 2022	\$ 3,099,200		
L076-0007	Manchester	Hartford McKee Intersection Improvements		August 2022	\$ 3,470,200		
L128-0003	Simsbury	Firetown Road Sidewalk Gap		October 2022	\$ 1,213,000		
<b>Other Projects (Not Transmitted to CTDOT, No Commitment to Fund)</b>							
<b>LOTICIP #</b>	<b>Town</b>	<b>Route / Road</b>		<b>General Notes</b>		<b>Total</b>	
Town	Bloomfield	Woodland Avenue		2013 Solicitation	\$ 1,034,000	\$ 44,857,300	
CRCOG	CRCOG	2020 Solicitation Projects		Under Review	\$ 3,886,800		
CRCOG	CRCOG	2020 Solicitation Incentive Projects		Incentive Projects	\$ 3,922,800		
CRCOG	CRCOG	2022 Solicitation Projects		Under Review	\$ 34,636,100		
Town	Bloomfield	Woodland Avenue Pavement Rehabilitation		Incentive Project	\$ 1,377,600		
					<b>Total LOTICIP Projects (Selected Not Awarded):</b>		<b>\$ 135,147,590</b>