

To: Cost Review Subcommittee
From: Sotoria Montanari, CRCOG Program Manager
Date: May 13, 2019
c: Transportation Committee
Rob Aloise, CRCOG Transportation Director
Frank Dellaripa, City of Hartford
Subject: LOTCIP scope change request for Main Street/Boce Barlow Bridge, Hartford

A Cost Review Subcommittee meeting will take place at 11 AM at **CRCOG, 241 Main Street, 3rd floor Hartford, CT** prior to the Transportation Committee meeting on Monday, May 20, 2019. At the meeting, we will be discussing and acting on the following:

- LOTCIP scope change request for the Main Street/Boce Barlow Bridge Project in Hartford

Main Street/Boce Barlow Bridge Membrane Project in Hartford (L063-0001)

This project was approved under the 2018 LOTCIP Solicitation as a resurfacing Project and has progressed through the Preliminary Design Phase. The City is requesting a scope modification that will allow for the resurfacing on Main Street to be extended approximately 900 linear feet to Park Street intersection, a more logical terminus.



Alligator cracking and potholes on Main St

Based on the original application, the project limits were from Gold Street intersection to a mid-point between Buckingham Street and Park Street. At the time of the application process, the City wanted to ensure the resurfacing extension did not interfere with utility work scheduled in the area. Also, upon further review of the pavement condition and terminus by the City, the extended pavement exhibited extensive potholes and alligator cracking and the new terminus appeared to be more logical.

Additionally, the City would like to incorporate upgrades to the sidewalk ramps to conform with ADA standards.

Although the extra resurfacing is estimated at \$400,000, the overall cost estimate of \$1,706,000, is within the previously approved amount of \$1,715,280 because of other cost savings by the City. Therefore, the current allotted funding will not be affected by the scope change request.

To incorporate scope change for the LOTCIP Hartford Main Street Project (L063-0001), staff would like the committee to consider approval of scope modification allowing for the extension of the resurfacing limits 900 linear feet to Park Street.